| | Checklist | Checklist of Tyre Dismantler | 1 5 | Doc. No. KIM/EQPT/TDM-01 Effec. From. 02.07.2022 |
|--------|---|------------------------------|----------------|---|
| Date: | 07/11/24 Shift: - General | Time: - | 10:30 AM | Rev No. 0.00 |
| SI No. | Checkpoints | Activity | ,1 | Comments/Remarks |
| ь | 360 degree inspection of the machine. | OK / NOT OK | | |
| 2 | Proper electrical power is coming. | LOK / NOT OK | | |
| ω | Phase sequence relay is proper. | , OK / NOT OK | | |
| 4 | All Solenoids must be tightened. | OK / NOT OK | All Southoids | is Tighted |
| 5 | Hydraulic hoses couplings no leakages. | OK / NOT OK | | |
| 6 | Cleaning of filters & breather. | , OK / NOT OK | | |
| 7 | Lubrication on red & green X beam. | OK / NOT OK | | `. |
| 8 | Lubrication on red & green shoe base. | OK / NOT OK | LINDSicatea | Pd |
| 6 | Lubrication on vertical & sliding beam. | OK / NOT OK | | |
| 10 | All electrical panels must be closed. | OK / NOT OK | All Phechrical | Pennels is alosed |
| 11 | All oil levels of the machine. | OK / NOT OK | | |
| 12 | All pressure gauge readings are zero. | , OK / NOT OK | | |
| 13 | Tyre is deflated whom is to be dismantled. | OK / NOT OK | | |
| 14 | Platform is in its home position. | OK / NOT OK | · · | 5. |
| 15 | No debris is present in between platform wheel track. | rack. OK / NOT OK | | |
| 16 | Shift Supervisor/ Sr. Fitter is only allow to operate | , OK / NOT OK | | |
| 17 | Bead clamp condition | OK / NOT OK | Gycod con | condition |
| 18 | Use of proper capacity tyre handler. | OK / NOT OK | | |
| 19 | Trained workmen. | DK / NOTOK | Topined | |

CELITE TYRE CORPORATION

Charge Hand Signature

Manager/Assistant Manager Signature